

HUB PARTICIPATION REPORT



2014 Bond Program HUB Expenditure Summary

Phase / Bid Package	Firms	Project Description	Project Budget	Tier II HUB Participation Commitment %	Tier II HUB Participation Amount	Project Expenses Thru 12/16	Tier II HUB Participation Achieved % Thru 12/16	Tier II HUB Participation Amount Thru 12/16
PH1-BP1	Harrison Kornberg (HUB Firm)	Ferguson Education Center	\$ 108,508	52.30%	\$ 56,750	\$ 108,508	85.36%	\$ 92,619
PH1-BP1	Pogue Construction	Ferguson Education Center	\$ 1,142,066	20.00%	\$ 228,413	\$ 1,142,066	7.47%	\$ 85,337
PH1-BP2	Harrison Kornberg (HUB Firm)	Ousley Junior High School	\$ 420,204	42.90%	\$ 180,268	\$ 327,408	57.32%	\$ 187,661
PH1-BP2	Pogue Construction	Ousley Junior High School	\$ 4,012,350	20.00%	\$ 802,470	\$ 3,731,541	20.54%	\$ 766,314
PH1-BP3	Brown Reynolds Watford	Workman Junior High School	\$ 1,000,130	23.49%	\$ 234,931	\$ 940,802	28.31%	\$ 266,374
PH1-BP3	Pogue Construction	Workman Junior High School	\$ 11,185,759	20.00%	\$ 2,237,152	\$ 10,557,436	13.23%	\$ 1,396,731
PH1-BP4	Stantec	Jones Fine Arts and Dual Language Academy	\$ 750,532	10.00%	\$ 75,053	\$ 705,090	5.91%	\$ 41,682
PH1-BP4	Joeris	Jones Fine Arts and Dual Language Academy	\$ 9,794,557	25.00%	\$ 2,448,639	\$ 7,828,897	11.71%	\$ 916,674
PH1-BP5	Stantec	Boles Junior High School, Special Education	\$ 306,501	13.00%	\$ 39,845	\$ 200,402	1.78%	\$ 3,562
PH1-BP5	Pogue Construction	Boles Junior High School, Special Education	\$ 4,051,356	20.00%	\$ 810,271	\$ 194,778	0.00%	\$ -
PH1-BP5	Stantec	Corey Fine Arts and Dual Language Academy	\$ 447,417	9.00%	\$ 40,268	\$ 476,387	7.18%	\$ 34,201
PH1-BP5	Pogue Construction	Corey Fine Arts and Dual Language Academy	\$ 7,294,115	20.00%	\$ 1,458,823	\$ 7,285,672	16.71%	\$ 1,217,085
PH1-BP6	Perkin+Wills	Peach Elementary School	\$ 1,389,038	20.00%	\$ 277,808	\$ 1,359,139	15.95%	\$ 216,761
PH1-BP6	Balfour Beatty Construction	Peach Elementary School	\$ 22,557,870	25.00%	\$ 5,639,468	\$ 22,380,101	13.98%	\$ 3,128,505
PH1-BP7	Corgan	McNutt New Elementary School	\$ 1,346,606	18.00%	\$ 242,389	\$ 1,330,612	17.15%	\$ 228,153
PH1-BP7	Balfour Beatty Construction	McNutt New Elementary School	\$ 21,626,600	30.00%	\$ 6,487,980	\$ 20,764,192	34.00%	\$ 7,060,338
PH1-BP8	VLK	Career Technical Education Center	\$ 2,662,477	27.50%	\$ 732,181	\$ 2,163,119	26.73%	\$ 578,175
PH1-BP8	Balfour Beatty Construction	Career Technical Education Center	\$ 40,179,243	25.00%	\$ 10,044,811	\$ 15,131,753	44.30%	\$ 6,702,924
PH1-BP9	Huckabee	Multi-Purpose Activity Center - Arlington HS	\$ 641,552	31.00%	\$ 198,881	\$ 601,216	21.81%	\$ 131,147
PH1-BP9	Balfour Beatty Construction	Multi-Purpose Activity Center - Arlington HS	\$ 9,779,426	25.00%	\$ 2,444,856	\$ 9,317,867	10.75%	\$ 1,001,712
PH1-BP9	Huckabee	Multi-Purpose Activity Center - Bowie HS	\$ 537,474	31.00%	\$ 166,617	\$ 495,562	22.30%	\$ 110,530
PH1-BP9	Balfour Beatty Construction	Multi-Purpose Activity Center - Bowie HS	\$ 9,779,426	25.00%	\$ 2,444,856	\$ 9,671,269	9.48%	\$ 917,135
PH1-BP9	Huckabee	Multi-Purpose Activity Center - Lamar HS	\$ 561,100	31.00%	\$ 173,941	\$ 536,307	24.81%	\$ 133,074
PH1-BP9	Balfour Beatty Construction	Multi-Purpose Activity Center - Lamar HS	\$ 9,779,426	25.00%	\$ 2,444,856	\$ 10,090,047	7.30%	\$ 736,150
PH1-BP9	Huckabee	Multi-Purpose Activity Center - Martin HS	\$ 532,316	31.00%	\$ 165,018	\$ 493,977	26.46%	\$ 130,707
PH1-BP9	Balfour Beatty Construction	Multi-Purpose Activity Center - Martin HS	\$ 9,779,426	25.00%	\$ 2,444,856	\$ 9,519,421	9.57%	\$ 910,818
PH1-BP9	Huckabee	Multi-Purpose Activity Center - Sam Houston HS	\$ 547,890	31.00%	\$ 169,846	\$ 509,953	28.96%	\$ 147,670
PH1-BP9	Balfour Beatty Construction	Multi-Purpose Activity Center - Sam Houston HS	\$ 9,779,426	25.00%	\$ 2,444,856	\$ 9,613,875	20.47%	\$ 1,968,008
PH1-BP9	Huckabee	Multi-Purpose Activity Center - Sequin HS	\$ 523,075	31.00%	\$ 162,153	\$ 482,816	25.83%	\$ 124,693
PH1-BP9	Balfour Beatty Construction	Multi-Purpose Activity Center - Sequin HS	\$ 9,779,426	25.00%	\$ 2,444,856	\$ 9,072,557	22.61%	\$ 2,051,264
PH1-BP10	KAI (HUB Firm)	Mac Bernd Professional Development Center (PDC)	\$ 61,657	15.00%	\$ 9,249	\$ 52,300	21.45%	\$ 11,220
PH1-BP10	Pogue Construction	Mac Bernd Professional Development Center (PDC)	\$ 747,363	20.00%	\$ 149,473	\$ -	0.00%	\$ -
PH2-BP1	LBL	Duff Elementary School	\$ 186,658	32.00%	\$ 59,730	\$ 145,838	50.40%	\$ 73,499

2014 Bond Program HUB Expenditure Summary

Phase / Bid Package	Firms	Project Description	Project Budget	Tier II HUB Participation Commitment %	Tier II HUB Participation Amount	Project Expenses Thru 12/16	Tier II HUB Participation Achieved % Thru 12/16	Tier II HUB Participation Amount Thru 12/16
PH2-BP2	Hahnfield Hoffer Standford	1) Anderson ES 2) Ashworth ES 3) Beckham ES 4) Blanton ES 5) Bryant ES 6) Burgin ES 7) Crow ES 8) Hale ES 9) Larson ES 10) Percy Es 11) Remyse ES 12) West ES 13) Ditto ES 14) Kooken Ed Ctr.	\$ 880,267	32.00%	\$ 281,685	\$ 663,183	4.67%	\$ 30,991
PH2-BP2	W.B. Kibler Construction Co., LTD.	Science Labs, Strings Room and Security Vestibule (14 Elementary Schools)	\$ 9,912,918	25.00%	\$ 2,478,230	\$ -	0.00%	\$ -
PH2-BP3	Natex (HUB Firm)	1) Farrell ES 2) Starrett ES	\$ 357,093	30.00%	\$ 107,128	\$ 259,458	14.63%	\$ 37,969
PH2-BP3	W.B. Kibler Construction Co., LTD.	1) Farrell ES 2) Starrett ES	\$ 2,057,461	25.00%	\$ 514,365	\$ 546,788	10.55%	\$ 57,694
PH2-BP4	KAI (HUB Firm)	1) Foster ES 2) Moore ES 3) Wood ES	\$ 628,355	15.00%	\$ 94,253	\$ 491,869	20.62%	\$ 101,437
PH2-BP4	Pogue Construction	1) Foster ES 2) Moore ES 3) Wood ES	\$ 10,641,267	20.00%	\$ 2,128,253	\$ -	0.00%	\$ -
PH2-BP5	LBL	1) Bebensee ES 2) Fitzgerald ES 3) Williams ES	\$ 838,699	32.00%	\$ 268,384	\$ 626,108	23.56%	\$ 147,500
PH2-BP6	WRA	1) Nichols Junior High 2) Turning Point Junior High 3) Ellis ES 4) Sherrod ES	\$ 925,510	21.00%	\$ 194,357	\$ 796,935	35.32%	\$ 281,504
PH2-BP6	Balfour Beatty Construction	1) Nichols Junior High 2) Turning Point Junior High 3) Ellis ES 4) Sherrod ES	\$ 13,858,858	25.00%	\$ 3,464,715	\$ 127,796	0.00%	\$ -
PH2-BP7	Corgan	1) Arlington High School 2) Morton ES 3) South Davis ES	\$ 1,444,111	18.00%	\$ -	\$ 1,068,982	10.00%	\$ 106,918
PH2-BP8	HKS	1) Martin High School 2) Little ES 3) Miller ES	\$ 1,477,203	16.00%	\$ 236,352	\$ 1,161,094	8.94%	\$ 103,796
PH2-BP8	Balfour Beatty Construction	1) Martin High School 2) Little ES 3) Miller ES	\$ 18,293,646	25.00%	\$ 4,573,412	\$ 1,067,799	0.00%	\$ -
PH2-BP9	Huckabee	1) Sam Houston High School 2) Crouch ES 3) Knox ES 4) Thornton ES	\$ 2,924,371	33.00%	\$ 965,042	\$ 2,155,498	17.26%	\$ 372,108
PH2-BP9	Pogue Construction	Sam Houston High School	\$ 29,719,773	20.00%	\$ 5,943,955	\$ -	0.00%	\$ -
PH2-BP10	VLK	Agricultural Science Facility	\$ 135,783	27.50%	\$ 37,340	\$ 72,933	44.14%	\$ 32,194
PH2-BP10	Ratcliff Constructors	Agricultural Science Facility	\$ 5,956,076	20.00%	\$ 1,191,215	\$ -	0.00%	\$ -
PH3-BP1	LBL	Butler Elementary School	\$ 146,059	52.30%	\$ 76,389	\$ 19,718	0.00%	\$ -
PH3-BP2	Perkin+Wills	Dunn Elementary School	\$ 188,209	20.00%	\$ 37,642	\$ 57,577	6.69%	\$ 3,850
PH3-BP3	Brown Reynolds Watford	1) Hill ES 2) Swift ES	\$ 307,261	42.90%	\$ 131,815	\$ 122,904	0.00%	\$ -
PH3-BP4	Perkin+Wills	1) Amos 2) Atherton	\$ 380,787	20.00%	\$ 76,157	\$ 114,236	6.74%	\$ 7,700

2014 Bond Program HUB Expenditure Summary

Phase / Bid Package	Firms	Project Description	Project Budget	Tier II HUB Participation Commitment %	Tier II HUB Participation Amount	Project Expenses Thru 12/16	Tier II HUB Participation Achieved % Thru 12/16	Tier II HUB Participation Amount Thru 12/16
PH3-BP5	Corgan	1) Gunn JH 2) Key ES 3) Short ES	\$ 617,331	23.49%	\$ 145,011	\$ 175,178	0.00%	\$ -
PH3-BP5	Pogue Construction	1) Gunn JH 2) Key ES 3) Short ES	\$ 7,613,746	23.49%	\$ 1,788,469	\$ -	0.00%	\$ -
PH3-BP6	Stantec	Seguin HS	\$ 739,748	20.00%	\$ 147,950	\$ 117,755	0.49%	\$ 579
PH3-BP6	Pogue Construction	Seguin HS	\$ 9,123,557	20.00%	\$ 1,824,711		0.00%	
PH3-BP7	VLK	1) Berry ES 2) Rankin ES 3) Roark ES	\$ 672,831	23.49%	\$ 158,048	\$ 106,490	17.54%	\$ 18,675
PH3-BP8	Brown Reynolds Watford	1) Pope ES 2) Speer ES 3) Webb ES 4) Wimbish ES	\$ 1,179,087	10.00%	\$ 117,909	\$ 145,041	31.13%	\$ 45,149
PH3-BP9	Stantec	1) Carter JH 2) Bailey JH 3) Gunn JH 4) Shackelford JH 5) Young JH 6) Boles JH 7) Barnett JH 8) Nichols JH 9) Workman JH	\$ 367,642	25.00%	\$ 91,910	\$ -	0.00%	\$ -
PH3-BP9	Pogue Construction	1) Carter JH 2) Bailey JH 3) Gunn JH 4) Shackelford JH 5) Young JH 6) Boles JH 7) Barnett JH 8) Nichols JH 9) Workman JH	\$ 4,884,386	13.00%	\$ 634,970	\$ -	0.00%	\$ -
PH3-BP10	LBL	1) Johns ES 2) Goodman ES 3) Webb ES	\$ 594,045	20.00%	\$ 118,809	\$ 159,199	12.56%	\$ 20,000
PH3-BP10	Infinity	1) Johns ES 2) Goodman ES	\$ 2,463,336	20.00%	\$ 492,667	\$ 115,250	0.00%	\$ -
PH3-BP11		Fine Arts			\$ -		0.00%	
PH3-BP12	Brown Reynolds Watford	Lamar HS	\$ 47,000	20.00%	\$ 9,400	\$ 41,125	24.32%	\$ 10,000
PH3-BP12	Hutcherson	Lamar HS	\$ 499,710	20.00%	\$ 99,942	\$ 19,688	0.00%	\$ -
TOTALS			\$ 322,667,385	23.64%	\$ 76,292,109	\$ 167,443,826	19.56%	\$ 32,748,786