

HUB PARTICIPATION REPORT



2014 Bond Program HUB Expenditure Summary

Phase / Bid Package	Firms	Project Description	Budget	Tier II HUB Participation Commitment %	Tier II HUB Participation Amount	Expenses Thru 10/18	Tier II HUB Participation Achieved % Thru 10/18	Tier II HUB Participation Amount Thru 10/18
PH1-BP1	Harrison Kornberg (HUB Firm)	Ferguson Education Center	\$ 108,509	52.30%	\$ 56,750	\$ 108,508	85.36%	\$ 92,619
PH1-BP1	Pogue Construction	Ferguson Education Center	\$ 1,142,066	20.00%	\$ 228,413	\$ 1,142,066	7.47%	\$ 85,337
PH1-BP2	Harrison Kornberg (HUB Firm)	Ousley Junior High School	\$ 420,204	42.90%	\$ 180,268	\$ 343,643	57.09%	\$ 196,169
PH1-BP2	Pogue Construction	Ousley Junior High School	\$ 4,012,350	20.00%	\$ 802,470	\$ 3,757,632	1.68%	\$ 63,313
PH1-BP3	Brown Reynolds Watford	Workman Junior High School	\$ 1,019,290	23.49%	\$ 239,431	\$ 966,428	30.48%	\$ 294,561
PH1-BP3	Pogue Construction	Workman Junior High School	\$ 12,231,679	20.00%	\$ 2,446,336	\$ 11,521,674	12.16%	\$ 1,401,092
PH1-BP4	Stantec	Jones Fine Arts and Dual Language Academy	\$ 764,228	10.00%	\$ 76,423	\$ 720,839	5.78%	\$ 41,682
PH1-BP4	Joeris	Jones Fine Arts and Dual Language Academy	\$ 10,404,039	25.00%	\$ 2,601,010	\$ 10,081,035	23.14%	\$ 2,332,872
PH1-BP5	Stantec	Boles Junior High School, Special Education	\$ 306,501	13.00%	\$ 39,845	\$ 244,881	1.52%	\$ 3,710
PH1-BP5	Pogue Construction	Boles Junior High School, Special Education	\$ 4,053,856	20.00%	\$ 810,771	\$ 3,964,606	3.36%	\$ 133,165
PH1-BP5	Stantec	Corey Fine Arts and Dual Language Academy	\$ 481,434	9.00%	\$ 43,329	\$ 476,683	7.17%	\$ 34,201
PH1-BP5	Pogue Construction	Corey Fine Arts and Dual Language Academy	\$ 7,592,619	20.00%	\$ 1,518,524	\$ 7,590,119	16.50%	\$ 1,252,085
PH1-BP6	Perkins+Will	Peach Elementary School	\$ 1,494,861	20.00%	\$ 298,972	\$ 1,486,638	16.21%	\$ 241,030
PH1-BP6	Balfour Beatty Construction	Peach Elementary School	\$ 22,567,870	25.00%	\$ 5,641,968	\$ 22,533,715	13.88%	\$ 3,128,508
PH1-BP7	Corgan	McNutt New Elementary School	\$ 1,352,289	18.00%	\$ 243,412	\$ 1,346,218	14.61%	\$ 196,649
PH1-BP7	Balfour Beatty Construction	McNutt New Elementary School	\$ 21,626,600	30.00%	\$ 6,487,980	\$ 21,587,593	35.72%	\$ 7,711,669
PH1-BP8	VLK	Career Technical Education Center	\$ 2,669,420	27.50%	\$ 734,091	\$ 2,641,515	23.66%	\$ 624,860
PH1-BP8	Balfour Beatty Construction	Career Technical Education Center	\$ 40,995,758	25.00%	\$ 10,248,940	\$ 39,698,684	33.67%	\$ 13,365,119
PH1-BP9	Huckabee	Multi-Purpose Activity Center - Arlington HS	\$ 655,052	31.00%	\$ 203,066	\$ 630,128	21.94%	\$ 138,260
PH1-BP9	Balfour Beatty Construction	Multi-Purpose Activity Center - Arlington HS	\$ 9,320,367	25.00%	\$ 2,330,092	\$ 9,317,867	10.45%	\$ 973,703
PH1-BP9	Huckabee	Multi-Purpose Activity Center - Bowie HS	\$ 550,974	31.00%	\$ 170,802	\$ 530,222	22.01%	\$ 116,703
PH1-BP9	Balfour Beatty Construction	Multi-Purpose Activity Center - Bowie HS	\$ 9,948,959	25.00%	\$ 2,487,240	\$ 9,747,445	9.67%	\$ 942,475
PH1-BP9	Huckabee	Multi-Purpose Activity Center - Lamar HS	\$ 614,291	31.00%	\$ 190,430	\$ 548,635	24.65%	\$ 135,256
PH1-BP9	Balfour Beatty Construction	Multi-Purpose Activity Center - Lamar HS	\$ 10,383,824	25.00%	\$ 2,595,956	\$ 10,175,047	7.26%	\$ 738,350
PH1-BP9	Huckabee	Multi-Purpose Activity Center - Martin HS	\$ 545,816	31.00%	\$ 169,203	\$ 520,144	26.44%	\$ 137,531
PH1-BP9	Balfour Beatty Construction	Multi-Purpose Activity Center - Martin HS	\$ 9,648,146	25.00%	\$ 2,412,037	\$ 9,633,499	9.48%	\$ 912,918

2014 Bond Program HUB Expenditure Summary

Phase / Bid Package	Firms	Project Description	Budget	Tier II HUB Participation Commitment %	Tier II HUB Participation Amount	Expenses Thru 10/18	Tier II HUB Participation Achieved % Thru 10/18	Tier II HUB Participation Amount Thru 10/18
PH1-BP9	Huckabee	Multi-Purpose Activity Center - Sam Houston HS	\$ 561,390	31.00%	\$ 174,031	\$ 540,629	29.08%	\$ 157,210
PH1-BP9	Balfour Beatty Construction	Multi-Purpose Activity Center - Sam Houston HS	\$ 9,990,494	25.00%	\$ 2,497,624	\$ 9,714,994	20.30%	\$ 1,971,936
PH1-BP9	Huckabee	Multi-Purpose Activity Center - Seguin HS	\$ 536,575	31.00%	\$ 166,338	\$ 501,729	25.97%	\$ 130,306
PH1-BP9	Balfour Beatty Construction	Multi-Purpose Activity Center - Seguin HS	\$ 9,399,764	25.00%	\$ 2,349,941	\$ 9,111,258	22.54%	\$ 2,053,964
PH1-BP10	KAI (HUB Firm)	Mac Bernd Professional Development Center (PDC)	\$ 67,311	15.00%	\$ 10,097	\$ 67,311	24.51%	\$ 16,500
PH1-BP10	Pogue Construction	Mac Bernd Professional Development Center (PDC)	\$ 739,408	20.00%	\$ 147,882	\$ 733,139	0.00%	\$ -
PH2-BP1	LBL	Duff Elementary School	\$ 225,517	32.00%	\$ 72,166	\$ 193,525	38.10%	\$ 73,735
PH2-BP1	Imperial Construction	Duff Elementary School	\$ 4,522,872	20.00%	\$ 904,574	\$ 4,462,490	11.91%	\$ 531,495
PH2-BP2	Hahnfield Hoffer Standford	Science Labs, Strings Room and Security Vestibule (14 Elementary Schools)	\$ 1,016,821	32.00%	\$ 325,383	\$ 992,402	12.56%	\$ 124,671
PH2-BP2	W.B. Kibler Construction Co.	Science Labs, Strings Room and Security Vestibule (14 Elementary Schools)	\$ 9,941,369	25.00%	\$ 2,485,342	\$ 9,385,473	24.89%	\$ 2,336,222
PH2-BP3	Natex (HUB Firm)	Farrell	\$ 215,748	30.00%	\$ 64,724	\$ 171,372	12.59%	\$ 21,575
PH2-BP3	W.B. Kibler Construction Co., LTD.	Farrell	\$ 2,059,961	25.00%	\$ 514,990	\$ 2,057,461	18.52%	\$ 381,053
PH2-BP3	Natex (HUB Firm)	Starrett	\$ 216,007	30.00%	\$ 64,802	\$ 168,073	11.38%	\$ 19,127
PH2-BP3	Imperial Construction	Starrett	\$ 1,468,000	20.00%	\$ 293,600	\$ 1,374,715	24.55%	\$ 337,500
PH2-BP4	KAI (HUB Firm)	1) Foster ES 2) Moore ES 3) Wood ES	\$ 781,608	15.00%	\$ 117,241	\$ 754,159	10.58%	\$ 79,777
PH2-BP4	Pogue Construction	1) Foster ES 2) Moore ES 3) Wood ES	\$ 10,646,267	20.00%	\$ 2,129,253	\$ 7,424,699	6.82%	\$ 506,547
PH2-BP5	LBL	1) Bebensee ES 2) Fitzgerald ES 3) Williams ES	\$ 866,064	32.00%	\$ 277,141	\$ 839,044	19.19%	\$ 161,000
PH2-BP5	Imperial Construction	1) Bebensee ES 2) Fitzgerald ES 3) Williams ES	\$ 8,623,476	20.00%	\$ 1,724,695	\$ 8,601,534	36.67%	\$ 3,154,354
PH2-BP6	WRA	1) Nichols Junior High 2) Turning Point Junior High 3) Ellis ES 4) Sherrod ES	\$ 1,339,813	21.00%	\$ 281,361	\$ 1,091,801	18.85%	\$ 205,776
PH2-BP6	Balfour Beatty Construction	1) Nichols Junior High 2) Turning Point Junior High 3) Ellis ES 4) Sherrod ES	\$ 14,448,856	25.00%	\$ 3,612,214	\$ 12,925,339	21.07%	\$ 2,723,479
PH2-BP7	Corgan	1) Arlington High School 2) Morton ES 3) South Davis ES	\$ 1,259,862	18.00%	\$ 226,775	\$ 1,161,860	15.19%	\$ 176,431
PH2-BP7	Adolfson & Peterson	1) Arlington High School 2) Morton ES 3) South Davis ES	\$ 17,296,167	45.00%	\$ 7,783,275	\$ 10,477,928	43.09%	\$ 4,515,174

2014 Bond Program HUB Expenditure Summary

Phase / Bid Package	Firms	Project Description	Budget	Tier II HUB Participation Commitment %	Tier II HUB Participation Amount	Expenses Thru 10/18	Tier II HUB Participation Achieved % Thru 10/18	Tier II HUB Participation Amount Thru 10/18
PH2-BP8	HKS	1) Martin High School 2) Little ES 3) Miller ES	\$ 1,517,647	16.00%	\$ 242,824	\$ 1,512,107	9.06%	\$ 137,019
PH2-BP8	Balfour Beatty Construction	1) Martin High School 2) Little ES 3) Miller ES	\$ 18,353,646	25.00%	\$ 4,588,412	\$ 18,170,296	6.35%	\$ 1,154,409
PH2-BP9	Huckabee	1) Crouch ES 2) Knox ES 3) Thornton ES	\$ 879,773	33.00%	\$ 290,325	\$ 835,439	24.93%	\$ 208,297
PH2-BP9	SEDALCO	1) Crouch ES 2) Knox ES 3) Thornton ES	\$ 8,353,276	20.00%	\$ 1,670,655	\$ 8,351,626	22.02%	\$ 1,838,786
PH2-BP9	Huckabee	Sam Houston High School	\$ 2,054,938	33.00%	\$ 678,129	\$ 2,008,267	14.77%	\$ 296,717
PH2-BP9	Pogue Construction	Sam Houston High School	\$ 29,718,773	20.00%	\$ 5,943,755	\$ 27,786,272	1.69%	\$ 469,131
PH2-BP10	VLK	Agricultural Science Facility	\$ 448,499	27.50%	\$ 123,337	\$ 441,998	19.21%	\$ 84,900
PH2-BP10	Ratcliff Constructors	Agricultural Science Facility	\$ 5,956,076	20.00%	\$ 1,191,215	\$ 5,955,535	20.80%	\$ 1,238,900
PH3-BP1	LBL	Butler Elementary School	\$ 167,894	52.30%	\$ 87,809	\$ 211,505	14.18%	\$ 30,000
PH3-BP1	Phillips May Corporation	Butler Elementary School	\$ 2,806,998	22.00%	\$ 617,540	\$ 2,664,911	19.80%	\$ 527,592
PH3-BP2	Perkins+Will	Dunn Elementary School	\$ 188,209	20.00%	\$ 37,642	\$ 180,946	5.78%	\$ 10,450
PH3-BP2	Imperial Construction	Dunn Elementary School	\$ 3,013,228	10.00%	\$ 301,323	\$ 3,013,228	30.50%	\$ 918,960
PH3-BP3	Brown Reynolds Watford	1) Hill ES 2) Swift ES	\$ 360,795	42.90%	\$ 154,781	\$ 345,605	14.56%	\$ 50,316
PH3-BP3	MART, Inc.	1) Hill ES 2) Swift ES	\$ 4,157,930	20.00%	\$ 831,586	\$ 3,901,585	47.35%	\$ 1,847,345
PH3-BP4	Perkins+Will	1) Amos 2) Atherton	\$ 380,787	20.00%	\$ 76,157	\$ 367,563	5.69%	\$ 20,900
PH3-BP4	Pete Durant & Associates	1) Amos 2) Atherton	\$ 4,826,670	30.00%	\$ 1,448,001	\$ 4,518,427	32.60%	\$ 1,473,011
PH3-BP5	Corgan	1) Gunn JH 2) Key ES 3) Short ES	\$ 619,331	23.49%	\$ 145,481	\$ 559,855	3.36%	\$ 18,800
PH3-BP5	Big Sky	1) Gunn JH 2) Key ES 3) Short ES	\$ 7,746,940	35.00%	\$ 2,711,429	\$ 6,111,552	42.28%	\$ 2,583,801
PH3-BP6	Stantec	Seguin HS	\$ 710,158	20.00%	\$ 142,032	\$ 660,631	0.70%	\$ 4,594
PH3-BP6	Pogue Construction	Seguin HS	\$ 9,658,348	20.00%	\$ 1,931,670	\$ 9,263,288	5.84%	\$ 540,544
PH3-BP7	VLK	1) Berry ES 2) Rankin ES 3) Roark ES	\$ 751,979	23.49%	\$ 176,640	\$ 669,297	11.66%	\$ 78,056
PH3-BP7	Reeder General Contractors, Inc.	1) Berry ES 2) Rankin ES 3) Roark ES	\$ 9,094,420	20.00%	\$ 1,818,884	\$ 8,546,564	25.65%	\$ 2,192,075

2014 Bond Program HUB Expenditure Summary

Phase / Bid Package	Firms	Project Description	Budget	Tier II HUB Participation Commitment %	Tier II HUB Participation Amount	Expenses Thru 10/18	Tier II HUB Participation Achieved % Thru 10/18	Tier II HUB Participation Amount Thru 10/18
PH3-BP8	Brown Reynolds Watford	1) Pope ES 2) Speer ES 3) Webb ES 4) Wimbish ES	\$ 1,419,632	10.00%	\$ 141,963	\$ 1,352,715	16.71%	\$ 226,023
PH3-BP8	Core Construction	1) Pope ES 2) Speer ES 3) Webb ES 4) Wimbish ES	\$ 16,139,281	20.00%	\$ 3,227,856	\$ 15,726,185	20.15%	\$ 3,168,655
PH3-BP9	Stantec	Junior High Tracks	\$ 367,642	25.00%	\$ 91,910	\$ 512,335	0.00%	\$ -
PH3-BP9	Hellas Construction	Junior High Tracks	\$ 7,928,161	20.00%	\$ 1,585,632	\$ 7,596,116	11.58%	\$ 879,261
PH3-BP10	LBL	1) Johns ES 2) Goodman ES 3) Webb ES	\$ 469,545	20.00%	\$ 93,909	\$ 438,629	25.76%	\$ 113,000
PH3-BP10	Infinity	1) Johns ES 2) Goodman ES	\$ 2,463,336	20.00%	\$ 492,667	\$ 2,199,734	0.90%	\$ 19,801
PH3-BP10	Phillips May Corporation	1) Johns ES 2) Goodman ES	\$ 3,129,598	20.00%	\$ 625,920	\$ 2,535,204	45.72%	\$ 1,159,058
PH3-BP10	Mart, Inc.	1) Johns ES 2) Webb ES	\$ 1,115,982	20.00%	\$ 223,196	\$ 1,098,579	0.00%	\$ -
PH3-BP11	HKS	Fine Arts	\$ 2,323,496	25.07%	\$ 582,500	\$ 2,215,264	14.39%	\$ 318,863
PH3-BP11	Adolfson & Peterson	Fine Arts	\$ 42,418,744	20.00%	\$ 8,483,749	\$ -	0.00%	\$ -
PH3-BP12	Brown Reynolds Watford	Lamar HS	\$ 52,000	20.00%	\$ 10,400	\$ 48,156	20.77%	\$ 10,000
PH3-BP12	Hutcherson	Lamar HS	\$ 499,710	20.00%	\$ 99,942	\$ 499,710	16.55%	\$ 82,700
PH4-BP01	LBL	Boles Junior High	\$ 106,089	27.00%	\$ 28,644	\$ 31,380	0.00%	\$ -
PH4-BP01	Imperial Construction	Boles Junior High	\$ 2,062,985	20.00%	\$ 412,597	\$ -	0.00%	\$ -
PH4-BP02	LBL	Early College High School	\$ 89,261	27.00%	\$ 24,100	\$ 26,328	0.00%	\$ -
PH4-BP02	To Be Determined	Early College High School	\$ -	0.00%	\$ -	\$ -	0.00%	\$ -
PH4-BP03	LBL	1) Bailey Junior High 2) Kookan Education Center	\$ 315,477	27.00%	\$ 85,179	\$ 234,357	15.36%	\$ 36,000
PH4-BP03	Imperial Construction	1) Bailey Junior High 2) Kookan Education Center	\$ 4,857,100	20.00%	\$ 971,420	\$ -	0.00%	\$ -
PH4-BP04	PBK	1) Bowie High School 2) Ashworth Elementary	\$ 637,103	20.00%	\$ 127,421	\$ 472,577	0.00%	\$ -
PH4-BP04	Adolfson & Peterson	1) Bowie High School 2) Ashworth Elementary	\$ 8,225,500	20.00%	\$ 1,645,100	\$ -	0.00%	\$ -
PH4-BP05	Brown Reynolds Watford	1) Lamar High School 2) Larson Elementary	\$ 957,971	26.00%	\$ 249,072	\$ 750,269	16.99%	\$ 127,500
PH4-BP05	Imperial Construction	1) Lamar High School/Cravens Field 2) Larson Elementary	\$ 10,988,535	20.00%	\$ 2,197,707	\$ -	0.00%	\$ -
PH4-BP06	HKS	Athletic Complex	\$ 1,534,845	27.00%	\$ 414,408	\$ 1,573,183	5.18%	\$ 81,530
PH4-BP06	Adolfson & Peterson	Athletic Complex	\$ 40,755,256	20.00%	\$ 8,151,051	\$ -	0.00%	\$ -

2014 Bond Program HUB Expenditure Summary

Phase / Bid Package	Firms	Project Description	Budget	Tier II HUB Participation Commitment %	Tier II HUB Participation Amount	Expenses Thru 10/18	Tier II HUB Participation Achieved % Thru 10/18	Tier II HUB Participation Amount Thru 10/18
PH4-BP07	VLK	1) Carter Junior High 2) Blanton Elementary 3) Crow Elementary	\$ 720,852	16.00%	\$ 115,336	\$ 534,587	10.13%	\$ 54,150
PH4-BP07	Reeder General Contractors, Inc.	1) Carter Junior High 2) Blanton Elementary 3) Crow Elementary	\$ 8,300,000	20.00%	\$ 1,660,000	\$ -	0.00%	\$ -
PH5-BP01	BRW	1) Beckham Elementary 2) Percy Elementary 3) Food Service Warehouse	\$ 997,431	25.50%	\$ 254,345	\$ 55,919	11.35%	\$ 6,348
PH5-BP02	VLK	1) Anderson Elementary 2) Remyse Elementary	\$ 1,269,161	71.00%	\$ 901,104	\$ 36,482	19.74%	\$ 7,200
PH5-BP03	BRW	1) Shackelford Junior High 2) Food Lion	\$ 1,925,278	25.50%	\$ 490,946	\$ 19,342	4.77%	\$ 923
PH5-BP04	VLK	1) Burgin Elementary 2) Hale Elementary	\$ 2,442,244	71.00%	\$ 1,733,993	\$ 69,373	15.17%	\$ 10,525
PH5-BP05	LBL	1) Turning Point Alter High School 2) Hale Elementary 3) Ditto ES 4) Hilldale Annex	\$ 4,107,016	25.00%	\$ 1,026,754	\$ 50,139	0.00%	\$ -
PH5-BP06	Corgan	1) Barnett Junior High 2) Bryant Elementary 3) West ES	\$ 5,361,722	30.00%	\$ 1,608,517	\$ 207,987	0.00%	\$ -
PH5-BP07	LBL	1) Administration Building 2) Auxillary Personnel 3) Annex I 4) Annex II 5) Annex III 6) Annex IV 7) Food Service Warehouse 8) Service Center 9) Transportation	\$ 1,496,010	25.00%	\$ 374,003	\$ -	0.00%	\$ -
TOTALS			\$ 558,377,628	23.79%	\$ 132,822,173	\$ 398,427,443	19.33%	\$ 76,997,806